

Central Railway

Office of the
Sr. Divisional Electrical Engineer,
Solapur - 413001
20.09.2013

No. SUR/L/Drg/46A

Work Completion Certificate

Contract Name	Solapur Division - Provision of 11 KV Express feeder at Solapur, Ahmednagar and Puntamba and augmentation / rehabilitation of existing 11 KV Railway Hospital substation		
Name of the Contractor	M/s K. K. Vidyut, Sarola Kasar, Ahmednagar - 441 005		
Whether Individual	Yes		
Role in contract	Contractor		
Letter of Acceptance & date	SUR/L/T/2009/17 dt. 25.06.2009		
Contract Agreement No. & date	SUR/L/T/2009/17 dt. 20.10.2009		
Contract Value	Rs. 1,58,71,212.10		
Value of work executed	Rs. 1,64,54,942/-		
Brief details of work done	Provision of 11 KV Express feeder and augmentation / rehabilitation of 11 KV substation		
Date of commencement of work	22.06.2009		
Stipulated date of completion of work	22.10.2009		
Actual date of completion of work	15.06.2011		

Details of the work executed

Particulars	22 KV or higher voltage Sub-stations/ Switching stations	Route length of 11 KV or higher voltage OH/UG Lines	Distribution Transformer Centers of 11 KV or higher voltage class
Number/ Length	--	OH - 6.2 KM UG - 1.5 KM	11KV : 500KVA - 2 Nos 250KVA - 6 Nos 100KVA - 1 Nos
Date of completion	--	15.06.2011	15.06.2011
Date of commissioning	--	15.06.2011	15.06.2011
No. of years in operation	--	2 years	2 years

We hereby confirm that M/s. K. K. Vidyut, Ahmednagar have supplied & erected the installations as per the particulars given in the above table. This information is as per office record and issued as per request of M/s. K. K. Vidyut, Ahmednagar.


Sr. Divisional Electrical Engineer,
Central Railway/Solapur
20/9/2013